

September 9, 2011

Mariemont High School:

- The new press box is almost completed.

Mariemont Junior High in Fairfax:

- Foundation work has started starting on the east end of the building.
Rebar is being set for the concrete pour of the foundation.
- The underground plumbing in the kitchen area is being done.

Mariemont Elementary:

- Foundation work has started on the building.
Rebar is being set for the concrete pour of the foundation.
- Underpinning is being done to make sure that the existing walls stay in place as work is done.

Terrace Park Elementary:

- Foundation has started in the 1912 building.
- Rebar is being set for the concrete pour of the foundation.
- Underpinning is being done to make sure that the existing walls stay in place as work is done

FYI

- The updated Milestone Schedule is printed on the next page below. I have also attached the Milestone Schedule so that it can be printed separately.
- Please view the updated design plans now online at the www.mariemontschools.org website.
- If you have any questions, please feel free to call (309-8743) or email me (kryan@mariemontschools.org).

Have a great week!

Kathy Ryan, Program Manager for Mariemont Schools

Milestone Timelines for Construction/Renovation*

Mariemont Elementary Terrace Park Elementary Mariemont Jr. High at Fairfax

Begin Foundations 8/15/11 8/15/11 8/31/11

Begin Building Structure 9/19/11 9/5/11 9/6/11

Begin Roofing and Enclosure 1/16/12 12/6/11 1/30/12

Building Dry-In 3/2/12 1/27/12 3/5/12

Start Architectural/Interior Finishes

1/2/12 1/2/12 1/9/12

Complete Site Work/Paving 8/13/12 8/29/12 8/10/12

Move In 8/20/12 8/13/12 8/13/12

*Dates vary from school to school due to the differences in the construction/renovation needs.

Kathy Ryan

Project Manager

Mariemont City Schools

6743 Chestnut Street

Cincinnati, OH 45227

kryan@mariemontschools.org

cell: 513-309-8743