

Facilities Update Weekly

October 22, 2010

High School:

- No facilities work currently being done.

Fairfax Elementary:

- The slate roof and underlying wood have been salvaged. The actual remaining demolition will be done this Monday and Tuesday.

Mariemont Elementary:

- No facilities work currently being done.

Terrace Park Elementary:

- No facilities work currently being done.
- There will be a meeting of the neighbors who live directly next or behind the school this Thursday, Oct. 28 at 7:00pm in the Terrace Park Elementary library to discuss fencing options.
- SFA and I met with the Zoning Board of Appeals this past Wednesday to discuss a variance allowing for the modular units to be a few feet closer to the property line than is allowed by the city. Once final modular designs are completed, we will go back to ask for the variance.

FYI

- We will be taking bids on the modular classroom facilities, the site plumbing and septic systems, geothermal work and the site electric work. The bid due date has been moved from October 20 to October 27 to allow for time for the bidders to get information.
- If you have any questions, please feel free to call (309-8743) or email me (kryan@mariemontschools.org).

Have a great weekend!

Kathy Ryan, Program Manager for Mariemont Schools